

ANNEXURE 3

STATUS & PROGRAMME OF POWER EVACUATION SCHEMES OF GENERATION PROJECTS AS ON 20.11.12

Sl.No	Name of the Line	length in C.Kms	Total Loc Nos.	Stub setting	Tower erection	Line stringing /Total length in CKM.	Programme for completion
I	NCTPS-Stage -II (2x600 MW)						
1	Erection of 400 KV MC line from NCTPS stage II to -Alamathy 400 KV SS (Two circuits to be terminated at Alamathy SS & the other two circuits to be terminated at the tapping point to SV Chatram near Alamathy SS)	168	114	114	111	128.0	Right of Way issues involved in 3 locations in the land belonging to M/s Venkatesh Coke & Power Ltd., The company has filed Writ Petition in the High Court/Chennai The High Court/Chennai directed TANTRANSCO to make an application before the District Majistrate (District Collector/Thiruvallur) with directions to the District Collector to pass orders on or before 10.06.011 and the orders passed on 18.5.2012 rejecting the request of TANTRANSCO to enter upon the petitioners land meaning that the line has to be deviated from the original approved route. In this regard, District Collector/Thiruvallur has been addressed by Chief Secretary to review and reconsider the judgment .Mean while, Writ Appeal has been filed in the High Court /Chennai against the Order passed by the District Collector/Thiruvallur and interim injunction has been granted for 4 weeks. Also to resolve the issues in power evacuation lines, a meeting was conducted by the Chief Secretary to Govt. on 31.08.12 with TANTRANSCO and concerned District Collectors. High court case last hearing was held on 16.11.12 and Judgement pronounced in favor of TANTRANSCO
2	Erection of 400 KV MC from Alamathy 400 KV SS to Sunguvarchatram 400 KV SS (Two circuits from Alamathy SS to SV Chatram & two circuits from the tapping point (near Alamathy SS) to SV Chatram)	188	160	145	123	99.9	Stub setting pending at 17 locations due to Court case and other ROW issues and tower erection pending at 19 locations due to Court case and other ROW issues.

Sl.No	Name of the Line	length in C.Kms	Total Loc Nos.	Stub setting	Tower erection	Line stringing /Total length in CKM.	Programme for completion
II	MTPS STAGE-III (1x600 MW)						
3	Erection of 400 KV DC line from MTPS to ARASUR 400 KV SS	280	324	317	315	210.75	Writ Appeal filed in High Court/Chennai, dismissed on 16.11.12. Court directed TANTRANSCO to proceed with the work in originally proposed route. Supreme Court ordered in favor of TANGEDCO
III	NTPC Vallur JV (3x500 MW)						
4	Erection of 400 KV DC link line on DC towers from Vallur JV TPS to NCTPS Stage II.	7.06	14	14	14	7.1	Line work completed.
IV	BHAVANI KATTALAI BARRAGE-II (2x15 MW)						Unit I synchronised and run for 1 hour on partial load of 2 MW on 28.07.11.
5	110KV DC line from Bhavani Kattalai Barrage-II-common point	16.42	69	62	62	7.1	Energised on 23.08.12.
6	110KV DC line from common point to Thiruchenkode SS	9.127	40	40	40	9.127	Energised on 23.08.12
7	110KV DC line from common point to Pallipalayam SS	2.155	7	7	7	2.16	Energised on 23.08.12

Sl.No	Name of the Line	length in C.Kms	Total Loc Nos.	Stub setting	Tower erection	Line stringing /Total length in CKM.	Programme for completion
V	BHAVANI KATTALAI BARRAGE-III (2x15 MW)						
8	110KV SC line from Bhavani Kattalai Barrage-III-common point	5.86	13	13	13	5.86	Energised on 13.08.12
9	110KV SC line from common point-Nallur	10.26	36	36	36	10.30	Energised on 13.08.12
10	110KV SC line from common point-BKB-II	15.01	30	30	30	15.01	Work under progress.
VI	BHAVANI BARRAGE-I (2x5 MW)						
11	LILO OF 110 KV Pykara-Mettupalayam line at Bhavani Barrage-I	5.5	22	22	22	11/11	Line work completed. Linking with the take off structure will be taken up on completion of switch yard works.
VII	BHAVANI BARRAGE-II (2x5 MW)						
12	LILO OF 110 KV Mettupalayam - Irumborai line at Bhavani Barrage-II	3.87	12	12	12	0.86	Energised on 14.09.12
VIII	NLC -THOOTHUKUDI JV (2x500 MW)						
13	LILO of 230 KV TTPS-TTN at NTPL JV	0.78	6	6.00	6.00	0.78	Energised on 13.08.12